W	ork	Ord	ler I	D 5	8464
---	-----	-----	-------	------------	------

May 7, 2010 10:21:59 AM

Required Date: 14/05/2010



Page 1

Item ID:

D4037-1

Accept

Setup Start



Revision ID:

Item Name:

Aft Crossbeam

Start Date:

07/05/2010

Start Qty: 4.00

Req'd Qty: 4.00



Cust Item ID: Customer:

Reference:

Approvals:

Process Plan:

QC:

Date:

Cut blank as per file D4037-1 BLANK

Date: 10-5-1

Tooling:

SPC (Y/N):

Date:

Date:

Run

Start

Stop

Stop



Sequence ID/

Work Center ID

Draw Nbr

Operation

Revision Nbr

Description

Set Up/ **Run Hours**

Draw Number

Draw Plan Rev. Code

Accept Qty

Reject Qty

Reject Insp. Number Stamp

D4037

В

100

Waterjet

FLOW CNC Waterjet

Memo

0.00

0.00



110

HAAS 1

HAAS CNC vertical machine #1

Memo

∴ 0.0Ö

0.00

MACHINE AS PER FOLI FA877 AND DWG

FOLIO REV: DWG REV:

DEBURR'

Work Order ID 58464

May 7, 2010 10:21:59 AM



Page 2

Item ID:

D4037-1

Accept

Setup Start

Stop



Revision ID:

Start Date:

Item Name:

Aft Crossbeam

07/05/2010

Start Qty: 4.00

Required Date: 14/05/2010 Req'd Qty: 4.00



Cust Item ID:

Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Draw

Number

Run

Start

QC:

Date: _____

SPC (Y/N):

Date:

Stop

Sequence ID/ Work Center ID

120

Quality Control

Operation Description

QC2- Inspect parts off machine FAI/FAIB

Set Up/ **Run Hours**

10. F. 20

Plan Accept Code **Qty**

Reject Oty

Reject Number

Insp. Stamp

Memo

0.00

0.00

Draw

Rev.

130



Quality Control

BC8

Memo

0.00

0.00 and 10/05/23

140



HandFinish

Hand Finishing

Chemical Conversion Coat per QSI005 4.1

Memo

0.00 10/05/25

Work Order ID 58464

May 7, 2010 10:21:59 AM

Required Date: 14/05/2010

Page 3

Item ID:

D4037-1

Accept

Accept

Qty

Setup Start

Stop



Revision ID:

Item Name:

Aft Crossbeam

Start Date:

07/05/2010

Start Qty: 4.00

Req'd Qty: 4.00



Cust Item ID:

Customer:

Draw

=) \$ 10/05/25

Number

Reference:

Approvals:

Process Plan:

Date: ____ Tooling:

0.00

SPC (Y/N):

Set Up/

Run Hours

Date:

Date:

Draw

Rev.

Plan

Code

Run

Start



Stop

Reject

Qty

Number Stamp

Insp.

Reject

Sequence ID/ **Work Center ID**

150

Powdercoat

Powder Coating

Operation Description

M114202

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

Fin : 2:45pa

Date:_____

160

Quality Control

QC3- Inspect Part Finish

0.00

Memo

0.00

H Bh 10-5-26.

170

Packaging

Identify as per dwg & Stock Location:

0.00

Memo

0.00

10-2-92

Packaging

Picklist Print

May 7, 2010 10:22:03 AM

Work Order ID: 58464

D4037-1 Parent Item: Parent Item Name:

Aft Crossbeam

Comments:

IPP REV:A NEW ISSUE 09-12-14 JLM VERIFIED BY:EC

REV:B AS PER REV B 10-04-19 JLM VERIFIED BY:EC

Start Date: 07/05/2010

Required Date: 14/05/2010

Start Qty: 4.00

Required Oty: 4.00

Component Item ID/ Item Name

M6061T6B1.000X15.00

Replacement Mfg/ Item ID Purch Purchased

Primary Bin Item Location No

Last Location

Route Seq ID 100

Unit of Qty on Measure Hand 78.5000

Loc Code

Qty per Kit

Date Issued

Status



6061-T6 Bar 1.00 x 15.00

1310-5-12

Location	Loc Qty
MAT	72
114562	72
MAT07	6.5
9544	6.5

IPP



Qty

3.9 15.6

Issued

DART AEROSPACE LTD	Work Order: 58464
Description: AFT CROSSBEAM	Part Number: />4037 -/
Inspection Dwg: Rev: /8	Page 1 of X 2

FIRST ARTICLE INSPECTION CHECKLIST

X First Article	Prototype
-----------------	-----------

Drawing Dimension	Tolerance	Actual Dimension	Accept	Reject	Method of Inspection	Comments
1.38	+/030	1.378				
1.780	1/010	1.750				
-86	+/030	-858				
2-125	+/010	2.125				
2-250	1/- 010	2.250				
-875	t/010	. 875				
.875	+/- 1010	, 875			·	
6.000	+1010	6.000				
1.125	1/010	1.128				
1.38	+/- 1030	1.38/				
6.00	+/030	6:00'				
5.29	t/030	5.293				-
R1.63	1/- 030	11.63.				
	4.006001					
R.463	+1030	263				
-3910	+.006001	.391				
R 1.00	+1030	21.00				·
. 38	+1030	-376				
7.750	1/030	7,754				
1.00	+/- 030	1.021				
8.04	1/- 030	8.048				
42.87	+/030	42.88				
			·			

Measured by:	Audited by:	Prototype Approval:	N/A
Date: 10 - 8 - 21	Date: 10/05/23	Date:	N/A

Rev Date	Change	,	Revised by	Approved
Α	New Issue		KJ/JLM	

DART AEROSPACE LTD	Work Order:	58464	
Description: At T CROSS BEAM	Part Number:	124037-1	
Inspection Dwg: Rev:		Page *Y of *Y	
		0 0	

FIRST ARTICLE INSPECTION CHECKLIST							
	X	First Artic	:le	Proto	type		
Drawing Dimension	Tolerance	Actual Dimension	Accept	Reject	Method of Inspection	Coi	mments
- 530	1/010	-525	To the state of th				
-25	+1030	.275					
-220	+1010	.550					
2.00	+/030	1.998		·.			
2.75	1/030	2 758					
R.032	th- 010	K.030					·
1.00	41-030	1.021			·		
R.13	4/030	1.125					
.25	4/- 030	-275					
- 38	7/030	-382					
		<u> </u>					
						_	
							
							
		<u></u>	1				
Measured by:	af	Audited by:	Audited by:		Prototype Approval:		N/A
Date: 10-5-21		Date:	10/0 < 23 Date:		Date:	N/A	
Rev Date	Change					ed by	Approved
Α .	New Issue				KJ/JL	M	<u> </u>

SHOP COPY RETURN TO ENGINEERING





